

Shelagh Delaney

From: William Riley <billriley@rileyandnorcross.com>
Sent: Tuesday, August 22, 2023 11:46 AM
To: Shelagh Delaney
Cc: Jack Mee
Subject: FW: THE STONEHORSE PROGRESS AND SCHEDULE FOR COMPLETION OF SUNDRY ITEMS

Shelagh

A progress report that I received today is set out below. Please share it with the members of the planning board.
Bill Riley

PROGRESS and SCHEDULE:

1. Walkways

- **have been laid out and excavated** for paving;
- Paving schedule, **September 5th**;

2. Handicap ramp location

- **has been revised to eliminate walls** in the north parking area;
- **has been laid out and excavated** for setting forms and pouring concrete; and
- Concrete work schedule, **Friday, August 25th or 28th**;

3. Dumpster construction

- **Dumpster to remain in current location**;
- Walls and doors are to be removed for paving before September 5th;
- **Walls and doors are to be reinstalled upon completion of paving**;

4. Landscaping

- **Plan to be revised to reflect changes in walkway and patio locations**;
- **Planting is to be completed after paving is completed.**