

TOWN OF HARWICH, MASSACHUSETTS
SEWERAGE WORKS IMPROVEMENTS PHASE 2 – CONTRACT #1
SEWER PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: September 10, 2019

One Week Look Ahead (9/16-9/20)

- Mainline Sewer Crew # 1
 - Continue Installation of sewer services on Herndon Road
 - Continue Installation of Sewer Services on Various Locations
 - Commence Installation on Johanna's Path
- Mainline Sewer Crew # 2
 - Continue Installation on RT137
 - ** Detour **

Two Week Look Ahead (9/23-9/27)

- Mainline Sewer Crew # 1
 - Continue Installation on Johanna's Path
- Mainline Sewer Crew # 2
 - Continue Installation on RT137
 - ** Detour **

Three Week Look Ahead (9/30-10/4)

- Mainline Sewer Crew # 1
 - Continue Installation on Johanna's Path
- Mainline Sewer Crew # 2
 - Continue Installation on RT137
 - ** Detour **

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving , and performing general cleanup at various locations throughout the project area.