

TOWN OF HARWICH, MASSACHUSETTS
SEWERAGE WORKS IMPROVEMENTS PHASE 2 – CONTRACT #1
SEWER PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: September 5, 2019

One Week Look Ahead (9/9-9/13)

- Mainline Sewer Crew # 1
 - Continue on Cemetery & Compass
 - Commence Installation on Herndon Road
- Mainline Sewer Crew # 2
 - Commence Installation on RT137 (Starting at Old Queen Anne)
 - ** Detour Starting **

Two Week Look Ahead (9/16-9/20)

- Mainline Sewer Crew # 1
 - Continue Installation on Herndon Road
 - Commence Installation on Johanna's Path
- Mainline Sewer Crew # 2
 - Continue Installation on RT137

Three Week Look Ahead (9/23-9/27)

- Mainline Sewer Crew # 1
 - Continue Installation on Johanna's Path
- Mainline Sewer Crew # 2
 - Continue Installation on RT137

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving , and performing general cleanup at various locations throughout the project area.